

**PRINCIPALS**

George E. Hubbell  
Thomas E. Biehl  
Keith D. McCormack  
Nancy M. D. Faught  
Daniel W. Mitchell  
Jesse B. VanDeCreek  
Roland N. Alix  
Michael C. MacDonald  
James F. Burton

**SENIOR ASSOCIATES**

Gary J. Tressel  
Randal L. Ford  
William R. Davis  
Dennis J. Benoit  
Robert F. DeFrain  
Thomas D. LaCross  
Albert P. Mickalich  
Timothy H. Sullivan

**ASSOCIATES**

Jonathan E. Booth  
Marvin A. Olane  
Marshall J. Grazioli  
Donna M. Martin  
Charles E. Hart  
Colleen L. Hill-Stramsak  
Bradley W. Shepler  
Karyn M. Stickel  
Jane M. Graham  
Thomas G. Maxwell  
Todd J. Sneathen  
Aaron A. Uranga

**HUBBELL, ROTH & CLARK, INC.**

OFFICE: 801 Broadway NW, Suite 215  
Grand Rapids, MI 49504  
PHONE: 616.454.4286  
FAX: 616.454.4278  
WEBSITE: [www.hrc-engr.com](http://www.hrc-engr.com)  
EMAIL: [info@hrc-engr.com](mailto:info@hrc-engr.com)

# MEMORANDUM

Date: December 28, 2016

To: Brian Dissette  
Bill Hunter

From: Greg Zost

RE: SRF #5602-01 Contract #4 Wastewater Treatment Plant Pump Station

## Current Progress

- ≡ Wet Well Wall Concrete placement complete.
- ≡ Sheet pile cutting to final elevation.
- ≡ 30" Sanitary Pipe installation in process.

## Progress Photos



Sanitary Progress.



Wet Well Progress.

**Construction Schedule:**

- ≡ Pull temporary sheet piling no longer required.
- ≡ Backfill of Sanitary Pipe excavation Fiber Optic Cable location.
- ≡ Over Excavate to raise 6" Electrical Conduit and Fiber Optic Cable from the plane of the 30" Sanitary Line.
- ≡ Completion of 30" Sanitary Pipe installation.
- ≡ Complete backfill of 30" Sanitary.
- ≡ Tie rebar for Wet Well Ring Beam at elevation 577.67 to 580.67
- ≡ Set forms for Wet Well Ring Beam.
- ≡ Decommission Water Filtration System.