

MEMORANDUM

DATE: November 1, 2016

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

The Construction crew has completed Phase 1 Storm Sewer work within the roadway. The crew is working on completion of two remaining storm service laterals.

The new water main has also been installed and is awaiting final test results before being placed into service. Water services will then be switched over to the new water main. Switching the water service will result in an interruption of service to that residence. This typically lasts no more hours. Residents will be notified in advance of service interruptions.

The new force main has been directionally bored between the lift station site and Monroe Boulevard for further extension along Monroe and Lovejoy Avenue to the project limits.



Construction Schedule:



Going forward, the crew will be working on roadway and continuing force main construction.

The crew plans to start grading for placement of roadway subbase and gravel base this week. This work will be occurring south of the Creek between Clarke Place and Lovejoy. While the roadway is being graded there may be times when driveways are not accessible. If you have an appointment, please notify the crew or AbonmarCHE and they will advise you whether it will be necessary to stage a vehicle where you will be able to keep your schedule

Once force main has been placed to the Lovejoy Avenue-St. Joseph Street intersection, it will be necessary to close this section of Lovejoy Avenue to through traffic. Please familiarize yourself with the detour route on Elkenburg, Center, Aylworth and LaGrange and be prepared to utilize this route during the Lovejoy closure.

Weekly "tailgate talks" will continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.