

# MEMORANDUM

DATE: November 9, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

## **North Shore Drive Project**

Over the past week, Milbocker & Sons has installed approximately 95% of the new sanitary sewer and water services within the Phase II area (Dyckman to Brockway). The remaining water and sanitary services are expected to be completed over the next several days. The Contractor has also begun the installation of the new storm sewer system. This worked started just north of Dyckman Avenue and is currently progressing north toward Wells Street. A small amount of storm sewer work still remains near the north side of the Dyckman intersection, and will happen over the next week.

As mentioned above, water service replacement work is nearing completion for Phase II. Homes currently connected to the smaller 6 inch water main, are being replaced and connected to the larger 12 inch water main which lies under the westerly sidewalk. The smaller 6 inch water main will be abandoned and taken out of service at the completion of this project.

Over the next week, Milbocker & Sons will continue to focus their efforts on storm sewer installation work. This work will predominately happen within the Phase II area (Dyckman to Brockway), but will likely included storm sewer work on Necome Street. The Newcome Street storm sewer work involves the placement of three (3) storm manholes between North Shore Drive, and the existing storm sewer outfall pipe (located at the base of the bluff to the west). To allow this work to happen, the removal of the existing timber stairs at the end of Newcome Street will be necessary.

Also next week, water main connection work will take place at the side streets within the Phase II area. This work involves tapping the existing 12" main on NSD and running new water main pipe east to our construction limits on the side streets. In the Phase II area, this work is planned at Wells Street, Oak Street, and Brockway Avenue. Short-term water outages will be necessary during this connection work. These short-term outages can be expected to last 2-4 hours.

Other potential work for next week includes the removal of the existing concrete pavement within the Phase III area from Brockway to Baseline. This work is dependent on the progress of the other activities listed above, and if performed, residents along this stretch will be noticed. As the existing concrete roadway is being removed, gravel will be placed to maintain access to properties. Property owners should expect a short (1-2 hour) period when their driveways will be inaccessible during the removal phase.

For anyone with specific project related questions, weekly on-site "tailgate talks" continue to take place on Wednesday's at 9:30 a.m. These meetings take place on the sidewalk in front of North Side Memories on Dyckman Avenue.

