

MEMORANDUM

DATE: March 8, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Kalin Construction has completed work on the installation of the mainline of Phase II Sanitary Sewer installation. The crew continues to install sanitary service laterals; most of them have been completed. Some storm service laterals have also been completed.



Construction Schedule:



In the coming week, Kalin will begin the remaining sanitary work south of Lovejoy. This includes boring for the gravity sewer and beginning the lift station installation. The target date for lift station completion is April 30th. Additionally, work will begin on the water main.

Looking further out, once the water main installation is complete, construction will begin on the storm sewer while the water main is tested.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs.

Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.