

MEMORANDUM

DATE: April 26, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Monroe Boulevard is starting to take shape. Construction crews have installed most of the curb and gutter between Lovejoy and Aylworth. Remaining work includes the approach radii and the a few driveway entrances. Kalin will be preparing driveway approaches.



South of Lovejoy, Kalin continues making progress on the lift station and force main work. The force main is complete and the structural components of the lift station are in place and surrounding slab was poured on Tuesday.

Construction Schedule:

Concrete work will continue next week. Keep an eye out for notices. We will pull barricades once the concrete has cured sufficiently to receive traffic. If you have any questions, please notify the crew or the Abonmarche inspector and they will advise you whether it will be necessary to stage a vehicle so you will be able to keep your schedule.

The new Indian Grove Lift Station is nearing completion. The control panel will be set and wired in the coming 1-2 weeks. Following successful testing of the new station, the old block structure will be demolished, an emergency standby generator will be installed, and the site will be restored.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.

