

MEMORANDUM

DATE: June 14, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Kalin Construction is progressing in their work to complete the new Monroe Boulevard. Trees are planted and side streets approaches were paved earlier this week.

The new Indian Grove Lift Station is in service. Kalin has completed rerouting the gravity sewer and all pipes crossing the creek have been removed. Demolition is underway on the old lift station building.



Construction Schedule:



For the rest of this week, Kalin will complete demolition and grading at the lift station site. The crew will complete seeding and installation of mulch blankets.

Next week, we will have final concrete work at the culvert and top course asphalt. New signs and pavement markings are also on the way.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.