

MEMORANDUM

DATE: June 21, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Mailboxes have been relocated back to Monroe Boulevard and Kalin Construction is completing top course asphalt this week. Per the notices distributed last week, the mailboxes on Monroe Blvd. were relocated to the west side of the roadway in coordination with the US Postal Service.

Culvert headwalls have been extended, and the remainder of concrete work on Monroe Boulevard is complete

The old Indian Grove lift station and pipes have been removed and restoration work is wrapping up this week.



Construction Schedule:



The majority of Kalin's work will be wrapping up over the remainder of this week and next.

On Monroe Boulevard, permanent signs and pavement markings will be installed on Monroe Boulevard. Guardrail installation is scheduled to occur next week as well.

At the Indian Grove Lift Station, work will focus on installation of the driveway and generator pad facilities next week.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.