

## MEMORANDUM

DATE: May 3, 2017

TO: Brian Disette

FROM: Jason W. Marquardt, P.E.

RE: North Beach Park Improvement and Paving Project

### **North Beach Park Improvement Project**

Milbocker & Sons continues to work on concrete sidewalk installation throughout the project limits with their focus now on preparing the plaza and boardwalk out to the pier. Aggregate base for the roadway is currently being installed from the south to the parking plaza. They anticipate completing storm sewer work by installing delivered pipes and manholes. Over the next couple weeks, delivery and final grading of the aggregate base along the roadway will be completed, in preparation for asphalt paving. Asphalt paving is scheduled at the end of the project once all concrete work and grading is completed for the entire site. Site amenities will be installed as they become available.



### **North Beach Paving Project**

Compton, Inc. has completed water services and is wrapping up some minor water meter work. Concrete removals are complete except those on Grand Boulevard. Concrete work is expected to be completed by May 12. A leaning power pole caused a retaining wall to collapse. The pole and wall replacement are being coordinated by the City.

Tailgate talks for both projects will be completed every week on Tuesday at 3:00 pm at the Monroe Park Area. For anyone who has specific questions or comments, please feel free to contact me at (269) 926-4565.