ABONMARCHE

Engineering • Architecture • Land Surveying

MEMORANDUM

DATE: February 22, 2017

TO: Brian Dissette

FROM: Jason W. Marquardt, P.E.

RE: SRF #5602-01 Dunkley and Black River Project Update

Dunkley and Black River Project

Sanitary sewer work continued this week heading towards Manhole #28 which, once set, will complete the first run south of the plant. Sanitary sewer work will continue from this manhole to the west towards the Black River. Additionaly, a sanitary manhole was set to pickup the Black River Park fish cleaning station and restroom to ensure that these lines can be properly maintained.

Sanitary sewer work is currently on schedule for completion in the month of April, weather and other factors permtting. Water main work is scheduled to start in the coming weeks as backfilling of the sanitary sewer trench is completed and will progress along the same route as the new sanitary sewer.

As a reminder, East Wells Street will be closed until further notice. Access to the boat launch area will not be allowed until further progress has been made on the sanitary sewer. The contractor will need a large area to properly install the sanitary sewer and cradle systems. Access will be provided to the boat launch facilities by April once sanitary sewer construction along East Wells Street have been completed. Road Closed signage will be in place at the intersection of Dunkley and East Wells Street.

All construction on the east side of the Black River is scheduled for completion by June 30, 2017.

Tailgate talks have been suspended until further notice and will resume once weather improves and work begins closer to residential properties. For anyone who has specific questions or comments, please feel free to contact me at (269) 926-4565.